

ANNEX I

Sofia, 24 November 2025

Valdis Dombrovskis
Commissioner for Economy and Productivity,
Implementation and Simplification
European Commission

Subject: Letter of 24 November 2025 on the agreement to the modification of the Operational Arrangements between the European Commission and Bulgaria

Dear Commissioner Dombrovskis,

Article 20(6) of Regulation (EU) 241/2021 of the European Parliament and of the Council of 12 February 2021, establishing the Recovery and Resilience Facility¹ (the “RRF Regulation”) establishes that the Commission and Bulgaria should enter into Operational Arrangements to further specify the elements mentioned in the Council Implementing Decision of 4 May 2022 on the approval of the assessment of the recovery and resilience plan for Bulgaria (ST 8091/22 INIT; ST 8091/22 ADD 1), (the “**Council Implementing Decision**”).

On 4 August 2022, the Operational Arrangements between the Commission and Bulgaria (the “Parties”) entered into force. According to Clause 4 of those Operational Arrangements, the Parties may modify the Operational Arrangements by mutual consent through an exchange of letters.

In accordance with Article 20(1) of the RRF Regulation, on 16 April 2025, Bulgaria submitted to the Commission a modified recovery and resilience plan (the “modified RRP”), including a REPowerEU chapter in accordance with Article 21c of the RRF Regulation. Following the submission of the modified RRP by Bulgaria, the Commission proposed its positive assessment to the Council. The Council approved the positive assessment by means of the Council Implementing Decision of 18 July 2025². Following

¹ Regulation (EU) 2021/241 of the European Parliament and of the Council of 12 February 2021 establishing the Recovery and Resilience Facility, OJ L 057 18.2.2021, p. 17.

² ST 11242/25 INIT; ST 11242/25 ADD 1.

the entry into force of this Council Implementing Decision, the Parties should amend the Operational Arrangements to further specify the elements mentioned therein.

For this purpose, on 24 November 2025, Bulgaria and the Commission services agreed to the modifications to the Operational Arrangements as set out in the Annex to this letter, which take into account the Council Implementing Decision of 18 July 2025. On this basis, Bulgaria hereby requests the Commission to formalise its agreement by replying in writing to this letter.

The modification shall enter into force on the date on which European Commission communicates its written agreement.

Yours sincerely,

Tomislav Donchev

Deputy Prime Minister and Minister of Innovation and Growth

Republic of Bulgaria

ANNEX II

Recovery and Resilience Facility

First modification to the

Operational Arrangements between the European Commission and Bulgaria

[The modification to the Operational Arrangements shall enter into force on the date of receipt of the European Commission's agreement in writing.]

This modification to the Operational Arrangements is made by and between

the European Union, represented by the European Commission,

hereinafter referred to as “**the Commission**”

and

The Republic of Bulgaria, represented by the Deputy Prime Minister and Minister of Innovation and Growth,

Hereinafter referred to as “**the Member State**”,

hereinafter jointly referred to as the “Parties” and each of them a “Party”

The Parties have agreed the following:

The Operational Arrangements of 4 August 2022 between the European Commission and Bulgaria are modified as follows:

- (1) In Section 1: Arrangements and timetable for monitoring and implementation and the relevant indicators relating to the fulfilment of the envisaged milestones and targets:

(a) Clause 1.11a is added as follow:

In relation to measures that have been taken into account for the purposes of the green target in Art 19(3)(e) RRF Regulation (based on the methodology for climate tracking set out in Annex VI to the RRF Regulation), and for which a justification of the selected intervention field for each supported project is expressly required from the final beneficiaries in the CID Annex, Bulgaria shall submit, on a semi-annual basis, information on the implementation of group of projects prepared by the implementing partner until the full implementation of the projects supported by the measure under the Recovery and Resilience Facility. The information shall contain the cumulative actual expenditure and one cumulative output indicator per group of projects per intervention field.

- (2) In Section 3: Timeline for payment requests

(a) The table for Financial Contribution is replaced by the following:

<i>Payment Request for the First Instalment</i>	<i>EUR 1 368 912 911</i>	<i>Q3 2022</i>
<i>Payment Request for the Second Instalment</i>	<i>EUR 653 151 273</i>	<i>Q1 2023</i>
<i>Payment Request for the Third Instalment</i>	<i>EUR 1 618 592 629</i>	<i>Q2 2025</i>
<i>Payment Request for the Fourth Instalment</i>	<i>EUR 1 008 688 160</i>	<i>Q1 2026</i>
<i>Payment Request for the Fifth Instalment</i>	<i>EUR 1 524 761 172</i>	<i>Q3 2026</i>

- (3) the column entitled “Further Specifications (where necessary)” in Annex I: Milestones, Targets and Related Indicators is removed.

- (4) Annex II: Arrangements and Timetable for Monitoring is removed.

Annex I: Milestones, Targets and Related Indicators is amended to (i) include the milestones, targets and related indicators corresponding to the new reforms and investments included in components C4 (Low-carbon economy) and C8 (Sustainable Transport); and (ii) include the milestones, targets and related indicators corresponding to the new reforms and investments included in the REPowerEU chapter, as follows:

In Non-Repayable Support, the following new rows are inserted:

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
75a	C4.I9: Subsidy scheme – renovation of residential buildings	Milestone	Implementing Agreement, Legal agreements signed with beneficiaries, Ministry has completed the investment	Entry into force of the Implementing Agreement, Certificate of transfer				Q2	2026	Ministry for Regional Development and Public Works Bulgarian Development Bank	Summary document duly justifying how the milestone (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) copy of the signed implementing agreement; b) copies of signed legal subsidy agreements between the Bulgarian Development Bank and final	Entry into force of the Implementing Agreement. The Bulgarian Development Bank shall have entered into legal subsidy agreements with final beneficiaries for an amount necessary to use 100% of the RRF funds covered by the Implementing Agreement (including management fees). Bulgaria shall transfer EUR 272.9 million to the Bulgarian

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											beneficiaries; c) copy of the certificate of transfer of the investment amount to the Bulgarian Development Bank.	Development Bank.
201a	C8.I10 New rolling stock for the Sofia metro	Target	Delivery and entry into operation of metro trains for the Sofia metro		Number	0	8	Q2 2026		Metropolitan Sofia	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) copies of commissioning protocols, signed by the competent authority and contractor in	8 new metro trains shall be delivered and put into operation.

Sequential- ial Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)				Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/ target
					Unit of measure	Baseline	Goal	Quarter	Year				
206a	C8.18: Equipment for monitoring or maintenance of railway tracks and overhead lines	Target	Entry into operation of equipment		Units of equipment and number of upgrades	0	44	Q2	2026		Ministry of Transport and Communications National railway infrastructure company (NRIC)	accordance with the national legislation. Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) copies of acceptance protocols of the pieces of equipment for monitoring or maintenance of railway tracks and overhead lines, signed by the contractor and the	At least 40 units of equipment and 4 wagons shall be in operation. At least 20 machines shall be upgraded. In line with the "Do no significant harm" principle technical guidelines, the machinery shall be zero-emission (electric/ hydrogen) or have tailpipe emission below 50g CO2/km or, for special purpose vehicles, where no zero-emission alternative exists, the machinery to be purchased shall

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											competent authority; b) copies of certificates of works carried out in accordance with national legislation, demonstrating that the upgrade of the equipment was carried out; c) technical specifications of the equipment; d) confirmation by the competent authority that all pieces of equipment are in line with the 'Do No Significant Harm' Technical Guidance (2021/C58/01), accompanied, where applicable, by a copy of the technical report prepared by an	represent the best available levels of environmental performance in the sector.

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											external expert, certifying that the special purpose vehicles represent the best available levels of environmental performance in the sector.	
206b	C8.I9: Renovation of railway infrastructure	Target	Renovation of railway lines and overhead lines		Km of railway lines and overhead lines	0	66.2	Q2	2026	Ministry of Transport and Communications National railway infrastructure company (NRIC)	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) copies of certificates of works carried out issued in accordance with	51.7 kms of railway lines and overhead lines located on the extended core TEN-T network shall be renovated. In addition, the track layout in 4 railway stations on the core and extended core TEN-T network, with a total length of 14.5 km, shall be renovated.

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											the national legislation, demonstrating that the renovation works of the railway lines, overhead lines and track layout have been carried out.	
347	C13.R1: Governance framework for energy poverty and preparation of retail market liberalisation	Milestone	Coordination unit on energy poverty established	Adoption of a decision by the Council of Ministers to establish a coordination unit on energy poverty				Q4	2025	Ministry of Energy Ministry of Labour and Social Policy	Summary document duly justifying how the milestone (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) copy of the legal act(s) designating a responsible body	The Council of Ministers shall adopt a decision establishing a coordination unit within the Council of Ministers. The decision shall specify aspects including, but not limited to, staff, mandate/tasks, and expected outcomes to be achieved within the first 6 months of its set-up. The mandate of the coordination unit shall include:

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											for maintaining an information system of energy poor households and energy vulnerable customers and establishing a responsible body for designing measures tackling energy poverty.	(i) setting up and maintaining an information system of energy poor and energy vulnerable households and (ii) designing measures for energy poor and energy vulnerable households in cooperation with relevant ministries and other government bodies.
348	C13.R1: Governance framework for energy poverty and preparation of retail market liberalisation	Milestone	Preparatory steps for liberalisation of retail market	Adoption of measures by authorities				Q4	2025	Ministry of Energy	Summary document duly justifying how the milestone (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an	The authorities shall adopt the following measures to prepare for the liberalisation of the retail market: (i) a targeted compensation mechanism and its source(s) of funding;

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											annex the following documentary evidence: a) copy of the legal act(s) allowing for the possibility of a targeted compensation mechanism based on the status of households as energy poor and/or as vulnerable customers; b) copy of the decision of the Energy and Water Regulatory Commission (EWRC) setting a base value for electricity supplied to households; and c) copy of the approved communication strategy regarding the retail	(ii) a decision of the Energy and Water Regulatory Commission (EWRC) setting a base price for electricity supplied to households for an annual period; (iii) a communication campaign regarding the retail market liberalisation.

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											electricity market liberalisation.	
349	C13 R2: Transparency of connection procedures for new renewable and storage capacities	Milestone	Online grid hosting capacity map	Grid hosting capacity map developed and publicly accessible				Q2	2026	Ministry of Energy	Summary document duly justifying how the milestone (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) link to the publicly accessible online grid hosting capacity map; b) copy of the methodology used to determine the available connection capacity and link	The grid hosting capacity map shall contain: - Information on the connection capacity available per type of resource including generation, load, and storage at 400 kV and 220 kV sub - station levels. - Anonymised information per sub -station concerning (i) reserved capacity - contracted or allocated; (ii) number of contracts for the contracted

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											providing open access to it.	capacity; (iii) remaining available capacity. - Information on planned grid investments per sub -station in terms of additional capacity for the upcoming 5 years showing expected available capacity. The methodology used to determine the available connection capacity shall be made publicly available.
350	C13.R3: Improving the functioning of the balancing market and enabling	Milestone	Accession of ESO EAD to the PICASSO platform	Membership of ESO EAD in the PICASSO Platform				Q2	2025	Ministry of Energy	Summary document duly justifying how the milestone (including all the constitutive	The ESO EAD shall become a member of the PICASSO Platform.

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
	demand - response										elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) link to the press statement from the European Network of Transmission System Operators for Electricity (ENTSO-E) confirming the membership of ESO EAD in the PICASSO Platform.	
351	C13.R3: Improving the functioning of the balancing market and enabling	Milestone	Report containing analysis and recommendations on the facilitation of demand -	Publication of analysis and recommendations report by the Energy and Water Regulatory				Q2	2026	Ministry of Energy	Summary document duly justifying how the milestone (including all the constitutive elements) was	Analysis and recommendations report on the facilitation of demand-response measures shall be prepared by the

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
	demand - response		response measures	Commission (EWRC)							satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) copy of the published report of the Energy and Water Regulatory Commission; b) documents demonstrating the public stakeholder consultation.	Energy and Water Regulatory Commission (EWRC) and shall: - Assess the regulatory conditions, including licensing regime, for the participation of energy storage systems and industrial consumers in the balancing market. - Conduct a cost - benefit analysis for the deployment of smart meters across all consumer categories.

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/ target
					Unit of measure	Baseline	Goal	Quarter	Year			
												- Outline recommendations and timeline for the enabling of demand -response measures, including through the deployment of smart meters and the participation of aggregators. The draft report shall undergo a stakeholder public consultation and the final report shall be made public.
352	C13.11: Establishing an information system on energy poor and	Milestone	Information system on energy poor and vulnerable households	Information system is functional				Q4	2025	Ministry of E-Government	Summary document duly justifying how the milestone (including all the constitutive elements) was satisfactorily fulfilled. This	The information system shall contain data on the energy poor and vulnerable households in Bulgaria and certify the status of a household in

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
	vulnerable households										summary document shall include as an annex the following documentary evidence: a) copy of the acceptance protocol or other documentary evidence confirming that the information system is available for use.	energy poverty and as a vulnerable customer for electricity supply based on the provisions of the Energy Act and the Ordinance on the criteria, conditions and procedure for determining the status of households in energy poverty and the status of vulnerable customers of electricity.
353	C13.12: National infrastructure for storage of electricity (RESTORE) (scaled-up)	Target	Electricity storage		Megawatt - hours (MWh)	0	1 900	Q2	2026	Ministry of Energy	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. This summary	Completion of projects for electricity storage systems with overall usable energy capacity of

Sequent- ial Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/ target
					Unit of measure	Baseline	Goal	Quarter	Year			
											document shall include as an annex the following documentary evidence: a) 72h testing protocol(s) showing installation and connection to the electricity grid for electricity storage facilities for 1 900 MWh of usable energy capacity.	at least 1 900 MWh.
354	C13.13: Installation of Photovoltaic Systems in Social Services Facilities and Provision of Electric Vehicles for Social	Target	Installation of photovoltaic systems in social services facilities		Number of social services facilities with installed photo-voltaic systems	0	500	Q2	2026	Ministry of Labour and Social Policy	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following	Photovoltaic systems with a minimum capacity of 15 kW per social service facility shall be installed in 500 existing state - delegated social service facilities.

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
	Services Facilities										documentary evidence: a) acceptance certificate(s) of installation of photovoltaic systems with a minimum capacity of 15 kW in 500 social service facilities.	
355	C13.13: Installation of Photovoltaic Systems in Social Services Facilities and Provision of Electric Vehicles for Social Services Facilities	Target	Provision of electric light commercial vehicles for delivering social services			0	250	Q2	2026	Ministry of Labour and Social Policy	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) certificate(s) of delivery of 250 electric light	The investment shall include the deployment of 250 electric light commercial vehicles and associated recharging infrastructure for delivering social services.

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											commercial vehicles intended for use by social service facilities.	
356	C13.14: Support for new capacities for electricity generation from renewable sources and electricity storage	Milestone	Launch of calls for tender	Publication of tender specifications						Ministry of Energy	Summary document duly justifying how the milestone (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) copy of the published call(s) for the selection of projects for the construction of electricity storage, collocated with production capacity of	Calls for tender for the selection of projects for the construction of production capacity of electricity from renewable sources (wind and solar power) collocated with electricity storage is published. The auction mechanism shall be designed in consultation with an implementing international financial institution and

Sequential Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											electricity from renewable sources (wind and solar power)	based on best practices. The selection criteria shall ensure compliance with the 'do no significant harm' Technical Guidance (2021/C58/01).
357	C13.I4: Support for new capacities for electricity generation from renewable sources and electricity storage	Target	New production capacity of electricity from renewable sources (wind and solar power) co-located with electricity storage capacity commissioned		Megawatts (MW)	0	1 425	Q2	2026	Ministry of Energy	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. This summary document shall include as an annex the following documentary evidence: a) 72h testing	A 1 425 MW capacity of electricity production from renewable source collocated with at least 350 MW electricity storage commissioned and connected to the grid.

Sequent- ial Number	Related Measure (Reform or Investment)	Milestone / Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/ target
					Unit of measure	Baseline	Goal	Quarter	Year			
											protocol(s) showing installation and connection to the grid for 1 425 MW of production capacity of electricity from renewable sources, i.e. wind and solar power, co-located with at least 350 MW electricity storage	

ANNEX III

Rome, 21 November 2025

Valdis Dombrovskis
Commissioner for Economy and Productivity,
Implementation and Simplification
European Commission

**Subject: Letter of 21 November 2025 on the agreement to the modification of the
Operational Arrangements between the European Commission and Italy**

Dear Commissioner Dombrovskis,

Article 20(6) of Regulation (EU) 241/2021 of the European Parliament and of the Council of 12 February 2021, establishing the Recovery and Resilience Facility⁴ (the “RRF Regulation”) establishes that the Commission and Italy should enter into Operational Arrangements to further specify the elements mentioned in the Council Implementing Decision of 13 July 2021 on the approval of the assessment of the recovery and resilience plan for Italy (ST 10160/21 INIT; ST 10160/21 ADD1 REV 2), (the “Council Implementing Decision”).

On 22 December 2021, the Operational Arrangements between the Commission and Italy (the “Parties”) entered into force. According to Clause 4 of those Operational Arrangements, the Parties may modify the Operational Arrangements by mutual consent through an exchange of letters.

On 21 November 2025, Italy and the Commission services agreed to the modifications to the Operational Arrangements as set out in the Annex to this letter. On this basis, Italy hereby requests the Commission to formalise its agreement by replying in writing to this letter.

The modification shall enter into force on the date on which the European Commission communicates its written agreement.

Yours sincerely,

Tommaso Foti
Minister for European Affairs, the NRRP and Cohesion Policies

Tommaso Foti
Firmato da Tommaso Foti

ANNEX IV

Recovery and Resilience Facility

Fifth modification to the

Operational arrangements between the European Commission and Italy

[The modification to the Operational Arrangements shall enter into force on the date of receipt of the European Commission's agreement in writing.]

This modification to the Operational Arrangements is made by and between

the European Union, represented by the European Commission,

hereinafter referred to as “**the Commission**”

and

Italy, represented by the Minister of European Affairs, the NRRP, and Cohesion Policies,

Hereinafter referred to as “**the Member State**”,

hereinafter jointly referred to as the “Parties” and each of them a “Party”

The Parties have agreed the following:

The Operational Arrangements of 22 December 2021, as modified on 8 December 2023, 26 June 2024, 22 November 2024 and last modified on 30 June 2025, between the European Commission and Italy are modified as follows:

- (1) In Section 1: Arrangements and timetable for monitoring and implementation and the relevant indicators relating to the fulfilment of the envisaged milestones and targets:

- (a) Clause 1.11a is added as follow:

In relation to measures that have been taken into account for the purposes of the green target in Art 19(3)(e) RRF Regulation (based on the methodology for climate tracking set out in Annex VI to the RRF Regulation), and for which a justification of the selected intervention field for each supported project is expressly required from the final beneficiaries in the CID Annex, Italy shall submit, on a semi-annual basis, information on the implementation of group of projects prepared by the implementing partner until the full implementation of the projects supported by the measure under the Recovery and Resilience Facility. The information shall contain the cumulative actual expenditure and one cumulative output indicator per group of projects per intervention field.

- (2) the column entitled “Further Specifications (where necessary)” in Annex I: Milestones, Targets and Related Indicators is removed.
 - (3) Annex II: Arrangements and Timetable for Monitoring is removed.

ANNEX V



REPÚBLICA
PORTUGUESA

MINISTRO DA ECONOMIA
E DA COESÃO TERRITORIAL

Lisbon, 21st November 2025

Valdis Dombrovskis
Commissioner for Economy and Productivity,
Implementation and Simplification
European Commission

Subject: Letter of 21.11.2025 on the agreement to the modification of the Operational Arrangements between the European Commission and Portugal

Dear Commissioner Dombrovskis,

Article 20(6) of Regulation (EU) 241/2021 of the European Parliament and of the Council of 12 February 2021, establishing the Recovery and Resilience Facility¹ (the “RRF Regulation”) establishes that the Commission and Portugal should enter into Operational Arrangements to further specify the elements mentioned in the Council Implementing Decision of 13 July 2021 on the approval of the assessment of the recovery and resilience plan for Portugal (ST 10149/21 INIT; ST 10149/21 ADD 1 REV 1), (the “**Council Implementing Decision**”).

On 18 January 2022, the Operational Arrangements between the Commission and Portugal (the “Parties”) entered into force. According to Clause 4 of those Operational Arrangements, the Parties may modify the Operational Arrangements by mutual consent through an exchange of letters.

On 21.11.2025, Portugal and the Commission services agreed to the modifications to the Operational Arrangements as set out in the Annex to this letter. On this basis, Portugal hereby requests the Commission to formalise its agreement by replying in writing to this letter.

The modification shall enter into force on the date on which European Commission communicates its written agreement.

Yours sincerely,

M. Castro Almeida

Castro
Almeida

Assinado de forma digital
por Castro Almeida
Dados: 2025.11.21
14:49:54 Z

Minister of Economy and Territorial Cohesion

¹ Regulation (EU) 2021/241 of the European Parliament and of the Council of 12 February 2021 establishing the Recovery and Resilience Facility, OJ L 057 18.2.2021, p. 17.

ANNEX VI



REPÚBLICA
PORTUGUESA

MINISTRO DA ECONOMIA
E DA COESÃO TERRITORIAL

Annex

Recovery and Resilience Facility

Third modification to the

Operational arrangements between the European Commission and Portugal

[The modification to the Operational Arrangements shall enter into force on the date of receipt of the European Commission's agreement in writing.]

This modification to the Operational Arrangements is made by and between

the European Union, represented by the European Commission,

hereinafter referred to as “**the Commission**”

and

Portugal, represented by the Minister in the Cabinet of the Prime Minister and of Territorial Cohesion,

Hereinafter referred to as “**the Member State**”,

hereinafter jointly referred to as the “Parties” and each of them a “Party”

The Parties have agreed the following:

The Operational Arrangements of 18 January 2022, as modified on 24 November 2023 and on 30 October 2024, between the European Commission and Portugal are modified as follows:

The column entitled “Further Specifications (where necessary)” in Annex I: Milestones, Targets and Related Indicators is removed.

ANNEX VII

Ministerul Investițiilor și Proiectelor Europene	
CABINET MINISTRU	
INTRARE	3754
IESIRE	
Ziua	21
Luna	11
Anul	2025

Bucharest, 21 November 2025

Valdis Dombrovskis
Commissioner for Economy and Productivity,
Implementation and Simplification
European Commission

Subject: Letter of 21 November 2025 on the agreement to the modification of the Operational Arrangements between the European Commission and Romania

Dear Commissioner Dombrovskis,

Article 20(6) of Regulation (EU) 241/2021 of the European Parliament and of the Council of 12 February 2021, establishing the Recovery and Resilience Facility¹ (the “RRF Regulation”) establishes that the Commission and Romania should enter into Operational Arrangements to further specify the elements mentioned in the Council Implementing Decision of 29 October 2021 on the approval of the assessment of the recovery and resilience plan for Romania (ST 14452/2025), (the “**Council Implementing Decision**”).

On 19 February 2024, the Operational Arrangements between the Commission and Romania (the “Parties”) entered into force. According to Clause 4 of those Operational Arrangements, the Parties may modify the Operational Arrangements by mutual consent through an exchange of letters.

In accordance with Article 20(1) of the RRF Regulation, on 12 September 2025, Romania submitted to the Commission a modified recovery and resilience plan (the “modified RRP”), including a REPowerEU chapter in accordance with Article 21c of the RRF Regulation. Following the submission of the modified RRP by Romania, the Commission proposed its positive assessment to the Council. The Council approved the positive assessment by means of the Council Implementing Decision of 11 November 2025². Following the entry into force of

⁽¹⁾ Regulation (EU) 2021/241 of the European Parliament and of the Council of 12 February 2021 establishing the Recovery and Resilience Facility, OJ L 057 18.2.2021, p. 17.

² ST 14452/25; ST 14452/25 ADD 1

this Council Implementing Decision, the Parties should amend the Operational Arrangements to further specify the elements mentioned therein.

For this purpose, on 21 November 2025, Romania and the Commission services agreed to the modifications to the Operational Arrangements as set out in the Annex to this letter, which take into account the Council Implementing Decision of 17 November 2025. On this basis, Romania hereby requests the Commission to formalise its agreement by replying in writing to this letter.

The modification shall enter into force on the date on which European Commission communicates its written agreement.

Yours sincerely,



Dragoș-Nicolae Pișlaru

Minister of European Investments and Projects

ANNEX VIII

Recovery and Resilience Facility

Second modification to the

Operational Arrangements between the European Commission and Romania

[The modification to the Operational Arrangements shall enter into force on the date of receipt of the European Commission's agreement in writing.]

This modification to the Operational Arrangements is made by and between

the European Union, represented by the European Commission,

hereinafter referred to as “**the Commission**”

and

Romania, represented by the Minister of European Investments and Projects

Hereinafter referred to as “**the Member State**”,

hereinafter jointly referred to as the “Parties” and each of them a “Party”

The Parties have agreed the following:

The Operational Arrangements of 25 May 2022, as modified on 09 April 2024, between the European Commission and Romania are modified as follows:

- (1) In Section 1: Arrangements and timetable for monitoring and implementation and the relevant indicators relating to the fulfilment of the envisaged milestones and targets:

(a) Clause 1.11a is added as follow:

In relation to measures that have been taken into account for the purposes of the green target in Art 19(3)(e) RRF Regulation (based on the methodology for climate tracking set out in Annex VI to the RRF Regulation), and for which a justification of the selected intervention field for each supported project is expressly required from the final beneficiaries in the CID Annex, Romania shall submit, on a semi-annual basis, information on the implementation of group of projects prepared by the implementing partner until the full implementation of the projects supported by the measure under the Recovery and Resilience Facility. The information shall contain the cumulative actual expenditure and one cumulative output indicator per group of projects per intervention field.

- (2) In Section 3: Timeline for payment requests

(a) The table for Financial Contribution is replaced by the following:

<i>Payment Request for the First Instalment</i>	<i>EUR 2 037 146 414</i>	<i>Q2 2022</i>
<i>Payment Request for the Second Instalment</i>	<i>EUR 2 147 491 242</i>	<i>Q4 2022</i>
<i>Payment Request for the Third Instalment</i>	<i>EUR 1 833 810 414</i>	<i>Q4 2023</i>
<i>Payment Request for the Fourth Instalment</i>	<i>EUR 2 620 279 973</i>	<i>Q4 2025</i>
<i>Payment Request for the Fifth Instalment</i>	<i>EUR 1 183 352 246</i>	<i>Q1 2026</i>
<i>Payment Request for the Sixth Instalment</i>	<i>EUR 3 743 975 225</i>	<i>Q3 2026</i>

(b) The table for Loan is replaced by the following:

<i>Payment Request for the First Instalment</i>	<i>EUR 907 669 494</i>	<i>Q2 2022</i>
<i>Payment Request for the Second Instalment</i>	<i>EUR 1 080 198 230</i>	<i>Q4 2022</i>
<i>Payment Request for the Third Instalment</i>	<i>EUR 775 449 927</i>	<i>Q4 2023</i>
<i>Payment Request for the Fourth Instalment</i>	<i>EUR 5 081 154 428</i>	<i>Q3 2026</i>

- (3) the column entitled “Further Specifications (where necessary)” in Annex I: Milestones, Targets and Related Indicators is removed.
- (4) Annex II: Arrangements and Timetable for Monitoring is removed.

Annex I: Milestones, Targets and Related Indicators is amended to include the milestones, targets and related indicators corresponding to the new reforms and investments included in the REPowerEU chapter as follows:

In Non-Repayable Support, the following new rows are inserted:

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
508	Reform 1. Creating a legal framework for the use of state land as acceleration areas for RES investments	Milestone	Equipment for State Domains Agency (ADS)	Equipment delivered				Q2	2026	Ministry of Agriculture and Rural Development (MADR)	Summary document duly justifying how the milestone (including all the constitutive elements) was satisfactory fulfilled. - Evidence for at least two servers supporting new performing digital system and four laptops equipped with softwares (for example, Self-CAD, TopoLT, DIGI I Terra); - at least four drones with RTK transmission stations; - at least four zero-emission off-road vehicles.	Delivery certificates for the following equipment have been issued: 1. at least two servers supporting the new performing digital system and four laptops equipped with softwares (for example, Self-CAD, TopoLT, DIGI I Terra); 2. at least four drones with RTK transmission stations; 3. at least four zero-emission off-road vehicles.
509	Reform 1. Creating a legal framework	Milestone	Entry into force of legal acts	Provision on entry into force				Q2	2026	Ministry of Agriculture and Rural Development (MADR)	Summary document duly justifying how the milestone (including all the constitutive elements)	The amendments to legal and regulatory acts, shall enter into force and introduce a

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
	for the use of state land as acceleration areas for RES investments									Rural Development (MADR)	was satisfactorily fulfilled. - Copy of or link to publication in the Official Journal of the legal acts (legal amendments and regulatory framework); - a reference to the provision(s) indicating the date of entry into force.	framework for the use of state land under the administration of State Domains Agency (ADS) as acceleration areas for renewable energy sources (RES) investments, including, among others but not limited to: 1. designation of renewable acceleration areas on degraded land; 2. permitting processes authorized within six months; 3. digitalisation of the permitting (one stop shop).
510	Reform 1. Creating a legal framework for the use of	Milestone	Setting-up of a single national	Single national register set				Q1	2026	Ministry of Agriculture and	Summary document duly justifying how the milestone (including all the constitutive elements)	A single national register for the state-owned land shall be set up and in service. The land shall be

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)				Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal		Quarter	Year			
	state land as acceleration areas for RES investments		register for the state-owned land	up and in service							Rural Development (MADR)	was satisfactorily fulfilled. - Link to digital platform for the national register; - list of criteria for classification and identification of categories of use of land; - evidence for 84 000 hectares of land (unless non-suitability is confirmed by independent pedagogical study) designated as acceleration areas for RES.	classified based on clear criteria for classification and identification of categories of use of land, including 84 000 hectares of land (pre-identified as degraded/non-productive) designated as acceleration areas for RES, unless independent pedagogical studies confirm non-suitability.
511	Reform 1. Creating a legal framework for the use of state land as	Milestone	Signature of concession contracts in the acceleration areas	Signature of contracts					Q2	2026	Ministry of Agriculture and Rural Development (MADR)	Summary document duly justifying how the milestone (including all the constitutive elements)	Following a first round of tender procedures, land concession contracts shall have been signed for the construction of new

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)				Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal		Quarter	Year			
	acceleration areas for RES investments											was satisfactorily fulfilled. • Copies of published tender notices; • official announcements or notifications of tender outcomes, identifying successful bidders for land concessions; • copies of signed land concession contracts with successful bidders, detailing the terms, conditions, and obligations of parties.	generation capacity from renewable energy sources in the acceleration areas.
516	Investment 4. Grant Voucher Scheme to accelerate the rollout of	Target	Installation of solar panels and electricity storage systems by households		Number of vouchers	0	61 000		Q2	2026	Ministry of Investments and European Projects (MIPE)	Summary document duly justifying how the target (including all the constitutive elements)	Disbursement of vouchers shall be evidenced per household by acceptance certificates confirming the

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)				Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal		Quarter	Year			
	renewable energy by households											was satisfactorily fulfilled. Acceptance certificates per household confirming the installation of solar panels (with a net capacity of at least 3 kW) and/or electricity storage systems (with a usable capacity of at least 5 kWh). Standalone electricity storage systems shall be eligible for support only where the homeowner already owns a solar PV system with a net capacity of at least 3 kW.	installation of solar panels (with a net capacity of at least 3 kW) and/or electricity storage systems (with a usable capacity of at least 5 kWh). Standalone electricity storage systems shall be eligible for support only where the homeowner already owns a solar PV system with a net capacity of at least 3 kW.
523	Reform 2. Set-up of one-stop-shops (OSS) to provide energy advisory services	Milestone	Entry into force of legal acts for the establishment and development of OSS offices to provide energy advisory services	Provision on entry into force					Q1	2024	Ministry of Development, Public Works and Administration (MDLPA)	Summary document duly justifying how the milestone (including all the constitutive elements) was satisfactorily fulfilled. Copy of or link to publication in the Official Journal of the legal acts (legal amendments and	Entry into force of legal and regulatory acts providing the framework for the establishment of physical OSS offices, tasked with providing energy advisory services to homeowners. The framework established by the

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)				Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal		Quarter	Year			
												regulatory framework); a reference to the provision(s) indicating the date of entry into force.	legal acts shall contain provisions specifying the tasks, governance and financing structure of the OSS offices.
524	Reform 2. Set-up of one-stop-shops (OSS) to provide energy advisory services	Target	Training of OSS staff		Number	0	84		Q1	2024	Ministry of Development, Public Works and Administration (MDLPA)	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. Certificate of completion of training programs by the 84 staff members, detailing the different roles they are trained to perform in OSS offices.	Certificates of completion of training for 84 OSS staff members to perform different roles in OSS offices.
525	Reform 2. Set-up of one-stop-shops (OSS) to	Target	Opening of physical OSS offices		Number	0	42		Q1	2026	Ministry of Development, Public Works and	Summary document duly justifying how the target (including all the constitutive elements)	42 physical OSS Offices shall be service-ready and open to citizens.

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)				Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal		Quarter	Year			
	provide energy advisory services for energy efficiency renovations and energy production from renewable sources for prosumers										Administration (MDLPA)	was satisfactorily fulfilled. - Copies of documents certifying that the 42 OSS physical offices are open to the public and functional; - proof of payment for office equipment, including office tables, office seats, high-performance laptops, colour multifunctional laser printers, and Windows 11 PRO licenses plus Office licenses.	
124	Investment 2. New capacities for electricity generation	Milestone	Opening a call for tender for projects for the production of energy from						Q1	2022	Ministry of Energy (MoE)	Summary document duly justifying how the milestone (including all the constitutive elements)	A call for tender for the selection of projects for the production of energy from renewable

Sequential Number	Related Measure (Reform or Investment)	Milestone/ Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/ target
					Unit of measure	Baseline	Goal	Quarter	Year			
	from renewable sources		renewable sources (wind and solar)								was satisfactorily fulfilled. - Copy of the publication call for tender open to both SMEs and large investors for the selection of projects for the production of energy from renewable sources (wind and solar); - Summary document duly justifying how the milestone was satisfactorily fulfilled. This summary document shall include a reference to the specific provisions which fulfil the relevant elements of the milestone, as listed in the description of milestone and the	sources (wind and solar) is published. The selection criteria shall ensure compliance with the ‘do no significant harm’ Technical Guidance (C(2023) 6454 final). The call shall be open for both SMEs and large investors.

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)				Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target	
					Unit of measure	Baseline	Goal	Quarter	Year					
												corresponding measure in the CID annex, with appropriate links to or copies of the document(s) mentioned in the summary document.		
125	Investment 2. New capacities for electricity generation from renewable sources	Target	Capacity installed and connected to the grid		Megawatts (MW)	0	950	Q2	2026	Ministry of Energy (MoE)	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. - Spreadsheet with the list of the projects selected; - based on the list of projects in the spreadsheet, further documentary evidence for each project shall be readily available for further verification, including the	Acceptance certificates of installation for at least 950 MW of capacity from renewable sources (wind and solar), together with certificates of connection to the grid shall be issued, in compliance with the conditions in the conditions in milestone 124.		

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											acceptance certificates of installation for at least 950 MW of capacity from renewable sources (wind and solar), together with certificates of connection to the grid issued, in compliance with the conditions in milestone 124.	
518	Investment 5. Digitalisation and modernisation of the national electricity transmission network	Target	Reduction of annual electricity consumption	Annual electricity consumption	GWh	18	9	Q2	2026	GSG/Transelectrica	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. Acceptance certificates for installation issued for 11.25 MW of solar panels in 29	Acceptance certificate(s) shall be issued for the installation of 11.25 MW of solar photovoltaic panels and 5 MW of energy storage capacity (in 29 substations), accompanied by an independent expert report certifying an estimated 50% reduction in annual electricity

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)				Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal		Quarter	Year			
												Transselectrica power substations; acceptance certificates for the installation of a total of 5 MW of energy storage capacity in selected Transselectrica power substations out of the 29 Transselectrica power substations; independent expert report certifying an estimated 50% reduction in annual electricity consumption compared to the 2022 baseline.	consumption compared to the 2022 baseline.
520	Investment 5. Digitalisation and modernisation of the national electricity	Target	Average length of interventions on the TSO's network		Percentage (%)	100%	50%		Q2	2026	GSG/Transselectrica	Summary document duly justifying how the target (including all the constitutive elements)	An independent expert report shall certify the reduction in the average duration of interventions on the TSO's network,

Sequential Number	Related Measure (Reform or Investment)	Milestone/ Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/ target
					Unit of measure	Baseline	Goal	Quarter	Year			
	transmission network										was satisfactorily fulfilled. - Independent expert report that certifies the reduction in the average duration of interventions on the TSO's network; - certificates of delivery and installation of the following equipment: - equipment for the maintenance of transmission lines and substations (including among others but not limited to measuring and control devices of power lines, transformers, insulations, electrical grounding and mobile elevated working platforms and cranes) and - software for the digitalisation of maintenance services (including SCADA). As a rule, all vehicles shall be zero-emission. However, where zero-emission technology is not available for a given category, only the	complemented by certificates of delivery and installation of the following equipment: (i) equipment for the maintenance of transmission lines and substations (including among others but not limited to measuring and control devices of power lines, transformers, insulations, electrical grounding and mobile elevated working platforms and cranes) and (ii) software for the digitalisation of maintenance services (including SCADA). As a rule, all vehicles shall be zero-emission. However, where zero-emission technology is not available for a given category, only the

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)				Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal		Quarter	Year			
												grounding and mobile elevated working platforms and cranes); 2) software for the digitalisation of maintenance services (including SCADA). • Certificates of conformity for all vehicles delivered to prove that they are zero-emission ones or, if such technology is not available, the best available low-emission technology.	best available low-emission technology shall be used.
522	Investment 5: Digitalisation and modernisation of the national electricity	Milestone	Data centre in use	Data centre set up and in use					Q1	2026	GSG/Transelectrica	Summary document duly justifying how the milestone (including all the constitutive elements)	An independent expert report shall certify the set-up of the data center, complemented by certificates of delivery and

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
	transmission network										was satisfactorily fulfilled. - Independent expert report shall certify the set-up of the data centre (delivery and installation); - Certificates of delivery and installation issued to Teletrans SA for IT equipment for the set-up of a new data centre, including servers, routers, firewalls, and power containers; - Certificates of delivery of equipment for network traffic analysis, including L2-7 traffic analyser, four SFP ports, multi-mode SFP, and single-	installation of the equipment and software (including servers, routers, firewalls, power containers), network traffic analysis (including among others L2-7 traffic analyser; four SFP ports; multi-mode SFP and single mode SFP transceivers) and network security (including among others firewalls, PoE switches, distribution routers).

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
											mode SFP transceivers; Certificates of network security equipment delivery and installation, including firewalls, PoE switches, and distribution routers.	
529	Investment 7. Grant Voucher Scheme for support households' energy efficiency upgrades	Target	Energy renovation of dwellings		Number (dwellings)	0	13 351	Q3	2026	Ministry of Investments and European Projects (MIPE)	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. Work completion reception certificates confirming the renovation works for at least 13 351 dwellings; ex-ante and ex-post energy performance certificates demonstrating a	Work completion reception certificate of renovation works for at least 13 351 dwellings together with ex-ante and ex-post energy performance certificates demonstrating a minimum of 30% primary energy savings per dwelling. Each energy efficiency renovation shall be complemented by the installation of solar panels with a net capacity of at least

Sequential Number	Related Measure (Reform or Investment)	Milestone/ Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/ target
					Unit of measure	Baseline	Goal	Quarter	Year			
											• minimum of 30% primary energy savings per dwelling. Each energy efficiency renovation shall be complemented by the installation of solar panels with a net capacity of at least 3 kW, which shall be connected to the grid; evidence confirming that only vulnerable and poor households as well as dwellings in energy efficiency categories G, F, E or D were eligible for the renovations and that dwellings classified in the seismic risk classes Rsl and RslI were not included in financing energy	3 kW, which shall be connected to the grid. Only vulnerable and poor households as well as dwellings in energy efficiency categories G, F, E or D shall be eligible. Dwellings classified in the seismic risk classes Rsl and RslI shall be excluded from financing energy efficiency interventions.

Sequential Number	Related Measure (Reform or Investment)	Milestone/ Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/ target
					Unit of measure	Baseline	Goal	Quarter	Year			
535	Investment 8. Contracts for Difference allocation	Milestone	Signature of CfDs for renewable electricity generation projects	Signature of CfDs				Q1	2026	Ministry of Energy (MoE)	efficiency interventions. Summary document duly justifying how the milestone (including all the constitutive elements) was satisfactorily fulfilled. • Signed CfD contracts for renewable electricity generation projects amounting to EUR 350 088 169 for onshore wind installations.	Signed CfD contracts for renewable electricity generating projects amounting to EUR 350 088 169 for onshore wind installations.

In Loan Support, the following new rows are inserted:

Sequential Number	Related Measure (Reform or Investment)	Milestone/Target	Name	Qualitative indicators (for milestones)	Quantitative indicators (for targets)			Indicative timeline for completion		Responsibility for reporting and implementation	Verification mechanism	Description of milestone/target
					Unit of measure	Baseline	Goal	Quarter	Year			
516a	Investment 4a. Grant Voucher Scheme to accelerate the deployment of renewable energy by households	Target	Installation of solar panels and electricity storage systems by households		Number of vouchers	0	61 000	Q2	2026	Ministry of Investments and European Projects (MIPE)	Summary document duly justifying how the target (including all the constitutive elements) was satisfactorily fulfilled. Acceptance certificates per household confirming the installation of solar panels (with a net capacity of at least 3 kW) and/or electricity storage systems (with a usable capacity of at least 5 kWh). Standalone electricity storage systems shall be eligible for support only where the homeowner already owns a solar PV system with a net capacity of at least 3 kW.	Disbursement of vouchers shall be evidenced per household by acceptance certificates confirming the installation of solar panels (with a net capacity of at least 3 kW) and/or electricity storage systems (with a usable capacity of at least 5 kWh). Standalone electricity storage systems shall be eligible for support only where the homeowner already owns a solar PV system with a net capacity of at least 3 kW.